

BID FORM

To: United Keetoowah Band of Cherokee Indians in Oklahoma
Housing Department
Attention: Nicole O'Kelly

Client: **#1146** —
Stilwell, Ok —
—

I, the undersigned contractor, have inspected the above listed property of the client and understand the extent and character of the work to be completed as described in the scope of work as provided by the UKB Housing Department. In no event will a failure to inspect the site constitute grounds for a claim after contract award.

I propose to furnish all labor, materials, and equipment necessary to accomplish the work, as listed in the documents, on the client's property listed above for the sum of: \$_____.

(_____Dollars)

(Be sure to write out the dollar amount)

I agree to commence the work once the Notice to Proceed is received. I agree to complete the work within the timeframe stated in the Notice to Proceed.

Company Name

Signature

Title

THIS BID MUST HAVE A BREAKDOWN OF MATERIALS AND LABOR:

Materials: _____

Labor Expense: _____

WorkWrite-Up and Bid Document/By Area

#1146

Stilwell, Ok

Contractor Name: _____

Contractor Signature: _____

This document must be signed to be a valid bid.

PROJECT TYPE: Emergency Repairs

Bid Due Date: _____

Area	Work Description / Comments	Gen. Spec.	Qty Unit	Item Bid
<u>BATHROOM #1</u>				
1		Div. #16.C.	1 Ea	<input type="text"/>
Shower/Handicap/Pre-Fab/Install new handicap shower/Pre-fab/60" x 30" x 72" high with molded seat and pressure balanced shower valve with glide bar.				
<u>BATHROOM #2</u>				
2		Div. #16.C.	1 Ea	<input type="text"/>
Commode Adapter/High Rise/Install new high rise commode adapter with handrails. Install new high-rise commode adapter with handrails. Properly dispose of existing commode seat.				
3		Div. #6.D	32 SF	<input type="text"/>
Laminated flooring/ Floating floor/includes all Transitions and Green wood oak laminated or better, Includes all Material for a Finished floor. match close as possible				
4		Div. #6.D	32 SF	<input type="text"/>
Subfloor/Tongue & Groove/Remove subfloor/tongue & groove. PATCH FLOOR UNDER TOILET				
<u>EXTERIOR</u>				

<i>Area</i>	<i>Work Description / Comments</i>	<i>Gen. Spec.</i>	<i>Qty Unit</i>	<i>Item Bid</i>
EXTERIOR				
5	Handrail/Steel/Install. Install new porch handrail (steel) with balusters. Door way add Handrail and secure to the concrete.	Div. #5.C	4 LF	<input type="text"/>
6	Steps/Concrete/Repair. Repair concrete steps. See General Specifications for required repairs. Front door, add about 4" or so to existing brick step made of concrete, so the step isn't so high.	Div. #3.P.	6 SF	<input type="text"/>
All construction shall be in accordance with local codes, manufacturers' recommended installation procedures, good quality workmanship practices, General Specifications and Lead-Based Paint requirements when applicable. Conflicts between requirements will be resolved by compliance with the more stringent requirement.				Total: <input type="text"/>